LA MESA-SPRING VALLEY SCHOOLS Measure V Bond Program



Program Summary Schedule (Partial Roll-up)

6852 v5-7	Figure 1				LMSV Measure V Program Master Schedule 202207	page 1 of
tivity ID	Activity Name	Original Duration	Remaining Start Duration	Finish	2022 2023 2024 2025	2026
		1154542354556	Contraction of the Contraction		M J Jul A S O N D J F M A M J Jul A S O N D J F M A M J Jul A S O N D J F M A M J Jul A S O N D J F M A	
LMSV Measure V	Program Master Schedule 202207	1028	985 3-Mar-22	A 1-Jun-26		
Projects		1028	985 3-Mar-22	A 1-Jun-26		
BUNDLE A		239	196 3-Mar-22	A 13-Apr-23		
ROLL-A3-1040						
ROLL-A3-1040 ROLL-A3-1050	Design - A DSA - A	90 55	22 3-Mar-22 55 23-Jul-22		Design - A	
ROLL-A3-1050	Bid/Award - A	75	75 16-Sep-2		Bd/Award - A	┉┿╍┿╍┿╍┿╍┿
ROLL-A3-1070	Construction - Area 3 - A	116	116 30-Nov-2		Construction-Arba 3-A	
ROLL-A3-1080	Close-out - A	14	14 27-Mar-2		Close-out-A	
BUNDLE B	Discourse and and	588	545 5-Apr-22			
ROLL-A3-1090	Design D	005	040 5 1 00	00 1 00		
ROLL-A3-1090 ROLL-A3-1100	Design - B DSA - B	365 119	210 5-Apr-22. 119 13-Jan-2		Provide Anticipation and Anticipation an	+++++
ROLL-A3-1110	Bid/Award - B	77	77 12-May-2	A	Bid/Award - B	
ROLL-A3-1120	Construction - B	336	336 28-Jul-23		Construction-B;	
ROLL-A3-1130	Close-out -B	44	44 28-Jun-2		Close-out-B	
BUNDLE C		800	800 25-Jul-22			
ROLL-A3-1140	Design - C	378	378 25-Jul-22	all second scenes.	┫╍╪╍╬╍ <u>╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬</u> ╍╬ _╋ ╍╬╤╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍╬╍	-+
ROLL-A3-1140 ROLL-A3-1150	Design - C DSA - C	121	121 7-Aug-23	e	Design (C)	
ROLL-A3-1160	Bid/Award - C	121	121 7-Aug-23		Bid/Award - C	
ROLL-A3-1170	Construction - C	517	517 5-Apr-24		durine C	
ROLL-A3-1180	Close-out - C	16	16 4-Sep-25		Cbse-out-C	
BUNDLE D		790	790 1-Aug-22			.ttttt
	Destries (D)	0.05	I GARE I I WAXER LE	off summary	4 <u> </u>	
ROLL-A3-1190 ROLL-A3-1200	Design - D DSA - D	365	365 1-Aug-22 120 1-Aug-23		Design - D	
ROLL-A3-1200 ROLL-A3-1210	Bid/Award - D	120	120 1-Aug-23 121 29-Nov-2		Balanda	
ROLL-A3-1210	Construction - D	516	516 29-Mar-2		Diputpano y	
ROLL-A3-1230	Close-out - D	16	16 27-Aug-2	e para series de la parte de la contra de la properta	C(c)se-put-D	
BUNDLE E	accurate a	797	797 4-Apr-23			
					4	
ROLL-A3-1240 ROLL-A3-1250	Design - E DSA - E	366	366 4-Apr-23		Pesign-iE	
ROLL-A3-1250	Bid/Award - E	120	120 4-Apr-24 120 2-Aug-24		DSALE	
ROLL-A3-1200	Construction - E	517	517 30-Nov-2		BR/AW8/2/ - E	Construction - E
ROLL-A3-1280	Close-out - E	21	21 1-May-26			Glose-out - E
A DECEMBER OF A	Center Curtain Wall Replacement	625	625 3-Jun-23			
and the second se					4 1 1 1 1 1 1 1 1 1 1	
9004-EDCTR-1000 9004-EDCTR-1010	Design - Education Center Wall Replacement DSA	270	270 3-Jun-23 180 28-Feb-2		Design - Education Center Wall Replacement	
9004-EDCTR-1010	Bid/Award	90	90 26-Aug-2		Bid/award	┉┿╍┿╍┿╍┿╍┿
9004-EDCTR-1020	Construction - Education Center Wall Replaceme	332	332 24-Nov-2			tion Center Wall Repla
9004-EDCTR-1040	Close-out	23	23 22-Oct-2		Chiese-but	
9006 Infrastructu	re Improvements - Districtwide	628	628 2-Jun-23		\mathbf{A} = \mathbf	
9006-INFRA-1000	Design - Infrastructure Repairs Areawide	270	270 2-Jun-23	26-Feb-24	Deside - Infrastructure Repairs/Ardawide	
9006-INFRA-1000 9006-INFRA-1010	Design - Infrastructure Repairs Areawide DSA	120	270 2-Jun-23 120 27-Feb-2	and the second se	Design - Infrástrúcture Repairs/Ardawite	++++++
9006-INFRA-1010 9006-INFRA-1020	Bid/Award	120	120 27-Feb-2 120 26-Jun-2	and the second se	Liph Big/Awyard	
9006-INFRA-1030	Construction - Infrastructure Repairs Areawide	365	365 24-Oct-2			tructure Repairs Area
9006-INFRA-1040	Close-out	23	23 24-Oct-2		Cibseiout	
Data Date: 1-Jul-22 tun Date: 3-Aug-22 .ayout: LMHS-ALL ACTIV tOLLUP liters: TASK filter: LMSV-	Critical Remaining	Work	Remaini Actual L	LMSV N	leasure V Program Master Schedule 202207 SCHEDULE DATED: 1-Jul-22 ALL ACTIVITIES Bundle Roll-up Schedule	CHEL