LA MESA-SPRING VALLEY SCHOOLS Measure V Bond Program



Bundle <u>E</u> Summary

| ID | Site(s) | Scope |
|------|----------------|-------------------|
| 9101 | Parkway | Site Improvements |
| 9102 | Fletcher Hills | Site Improvements |
| 9103 | Murray Manor | Site Improvements |
| 9104 | Northmont | Site Improvements |

| | Project Status | | | | | |
|-------------|----------------------|---------------------------------|--|--|--|--|
| CEQA Status | | Planning | | | | |
| | | 2023 | | | | |
| | | Submission scheduled early 2024 | | | | |
| | Contract Procurement | LLB RFQ Scheduled early 2024 | | | | |

| Schedule Milestone | Baseline | Current |
|---------------------------|----------|----------|
| Design Complete | 02/06/24 | 02/06/24 |
| DSA Approval | 06/05/24 | 06/05/24 |
| Advertise for Bid | 05/1/24 | 05/1/24 |
| Receive Bids | 10/1/24 | 10/1/24 |
| Notice of Award | 10/3/24 | 10/3/24 |
| Notice to Proceed | 10/4/24 | 10/4/24 |
| Final Completion | 03/04/24 | 03/04/24 |
| Notice of Completion | 04/02/26 | 04/02/26 |
| % Complete Parkway | 0% | 0% |
| % Complete Fletcher Hills | 0% | 0% |
| % Complete Murray Manor | 0% | 0% |
| % Complete Northmont | 0% | 0% |
| | | |
| | | |

| Design to Budget Amount | TBD |
|---|-----|
| Assessment Phase Estimate | TBD |
| 100% Schematic Design Estimate ¹ | TBD |
| 100% Design Development Estimate ² | TBD |
| 50% Construction Documents ³ | TBD |
| 100% Construction Documents ³ | TBD |

¹ Schematic Design Estimate should be 90% of Design to Budget Amount.

| Iss | ues De | ecisions | Risks | | | | |
|------------------------|------------|-------------|-----------|--|------|--|------|
| Proceedings as Planned | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | Near Cr | itical – Mo | onitor | | | | |
| | | | | | | | |
| | | | | | | | |
| | Critical - | – Needs A | Attention | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

² Design Development Estimate should be 90% of Design to Budget Amount.

³ 50% Construction Documents estimate should be 95% of Design to Budget Amount

⁴ Construction Documents estimate should meet the Design to Budget Amount