

AND DESCRIPTION OF THE PERSON	Company of the Compan					
PROJECT INFORMA	ATION	PROJECT TEAM		PROJECT SCOPE		
PHASE/STATUS	DSA	PROJECT MGR.	Paul Cristilli (Kitchell)	Security Improvements, Improvement in		
PROJECT NUMBER	9306	ARCHITECT	Studio-WC	School Grounds, Quad Shade, Accessibility Upgrades Campus		
PROJECT BUNDLE	В	CONTRACTOR	Balfour Beatty	Infrastructure Upgrades (Wet Utility)		
PROJECT DELIVERY	Lease-Lease Back	INSPECTOR	TBD			
SITE LOCATION	Online Map Link					


## AREAS RECEIVING IMPROVEMENT







## **PROJECT FINANCIALS** PROGRAM FUND 136,235,372 **PROJECT COMMITMENTS** 534,262 **COST TO DATE** 110,407 **REMAINING BUDGET** PROJECT BUDGET 10.6% 5,038,443 % COMMITTED 4,504,181 MONTHLY/CUMULATIVE COST **BUDGET COMPOSITION** 0.7M 6.0M 0.6M 5.0M 514,998





## **PROJECT SCHEDULE**

		Jun-23	Nov-22	Feb-24	Nov-24	Dec-24	Oct-25
Design	Jun-23	Feb-24					
DSA	Feb-24	Aug-24					
Bid/Award	Aug-24	Nov-24					
Construction	Nov-24	Oct-25					
Close-out	Oct-25	Nov-25					