## LA MESA-SPRING VALLEY SCHOOLS Measure V Bond Program



## Bundle <u>C</u> Summary

ID	Site(s)	Scope
9105	Maryland Avenue	Site Improvements
9201	La Mesa Arts Academy	Site Improvements
9202	La Mesa Dale	Site Improvements
9203	Lemon Avenue	Site Improvements
9204	Rolando	Site Improvements

Project Status		
Current Phase	Design	
CEQA Status	In progress	
DSA Status	Will be submitted on 8/31/2023	
Contract Procurement	LLB Entity Contracted 11/2022	

Schedule Milestone	Baseline	Current
Design Complete	10/12/2023	10/12/2023
DSA Approval	1/24/2024	1/4/2024
Advertise for Bid	1/25/2024	1/7/2024
Receive Bids	3/6/2024	2/14/2024
Notice of Award	5/3/2024	3/1/2024
Notice to Proceed	5/10/2024	3/8/2024
Final Completion	11/20/2025	4/8/2025
Notice of Completion	12/20/2025	5/8/2025
% Complete Maryland Avenue	0%	0%
% Complete Rolando	0%	0%
% Complete La Mesa Dale	0%	0%
% Complete Lemon Avenue	0%	0%
% Complete LMAAC	0%	0%

Design to Budget Amount	\$13,864,072
Assessment Phase Estimate	\$13,864,072
100% Schematic Design Estimate <sup>1</sup>	TBD
50% Construction Documents <sup>2</sup>	TBD
100% Construction Documents <sup>3</sup>	TBD

<sup>&</sup>lt;sup>1</sup> Schematic Design Estimate should be 90% of Design to Budget Amount.

lss	ues   Decisions   Risks
	Proceedings as Planned
	Selection of new La Mesa Dale modular building fabricator underway.
	<ul> <li>Funding added to budget after the assessment to accommodate the necessary scope.</li> </ul>
	Near Critical – Monitor
	Critical – Needs Attention

<sup>&</sup>lt;sup>2</sup> 50% Construction Documents estimate should be 95% of Design to Budget Amount

<sup>&</sup>lt;sup>3</sup> Construction Documents estimate should meet the Design to Budget Amount