LA MESA-SPRING VALLEY SCHOOLS Measure V Bond Program



Bundle <u>D</u> Summary

ID	Site(s)	Scope
0.0-	Avondale	Site Improvements
9403	Bancroft	Site Improvements
9404	Kempton	Site Improvements
9405	La Presa	Site Improvements
	Rancho	Site Improvements
	STEAM	Site Improvements

	Project Status		
	Current Phase	Design	
	CEQA Status	In progress	
	DSA Status	Will be submitted in 8/2023.	
	Contract Procurement	LLB RFQ under procurement.	

Schedule Milestone	Baseline	Current
Design Complete	8/25/2023	8/25/2023
DSA Approval	11/2/2023	12/2/2023
Advertise for Bid	11/3/2023	12/3/2023
Receive Bids	12/14/2023	1/15/2024
Notice of Award	2/4/2024	1/29/2024
Notice to Proceed	2/9/2024	2/5/2024
Final Completion	8/21/2025	3/5/2025
Notice of Completion	9/21/2025	4/5/2025
% Complete Avondale	0%	0%
% Complete Bancroft	0%	0%
% Complete Kempton	0%	0%
% Complete La Presa	0%	0%
% Complete Rancho	0%	0%
% Complete STEAM	0%	0%

Design to Budget Amount	\$11,685,567
Assessment Phase Estimate	\$11,531,245
100% Schematic Design Estimate ¹	\$10,580,007
100% Design Development Estimate ²	TBD
50% Construction Documents ³	TBD
100% Construction Documents ³	TBD

¹ Schematic Design Estimate should be 90% of Design to Budget Amount.

Issues | Decisions | Risks Proceedings as Planned • LLB RFQ proposal to be received on 5/18/23. Near Critical – Monitor Design scoping changed after the Schematic Design deliverable. Will monitor the next estimate receivable to confirm if still on budget. Critical – Needs Attention

² Design Development Estimate should be 90% of Design to Budget Amount.

³ 50% Construction Documents estimate should be 95% of Design to Budget Amount

⁴ Construction Documents estimate should meet the Design to Budget Amount