



Program Status/Milestone Report - September 13, 2023

Projects Currently in Construction Phase			
	School Name	Percent Complete	Notable Milestones
Bundle A	Parkway Entry Improvements	99%	Punchwalk Items Mostly Addressed. Awaiting wrap.
	Spring Valley Academy Entry Improvements	99%	Laser cut panels installed. Arranging punchwalk.
	STEAM Academy Entrance Improvements	99%	Punchwalk Items Mostly Addressed. Awaiting bench.
	La Mesa Arts Academy Entry Improvements	99%	Punchwalk Items Mostly Addressed. Awaiting wrap.
	STEAM Slope	100%	Retention payment issued. Project Closed
	STEAM Plaster Work	99%	Work completed. Awaiting closeout docs.

	School Name	Percent Complete	Notes
Bundle B	Spring Valley Academy Site Improvements	56%	CL Fence near complete, ramp ongoing
	Casa De Oro Site Improvements	60%	Trash enclosure ongoing, ramp ongoing
	Highlands Site Improvements	30%	CL Fence near complete, trash enclosure excavated
	Loma Site Improvements	27%	Low voltage pathway trenched
	Murdock Site Improvements	25%	CL Fence near complete, trash enclosure ongoing
	Sweetwater Springs Site Improvements	45%	Decorative fence posts set, trash enclosure ongoing
	Operation Center Site Improvements	0%	Design continued, to be bid out when complete.

Projects Currently in Design			
	School Name	Percent Complete	Notes
Bundle C	Maryland Site Improvements	88%	50% CD Plans received, developing estimates
	La Mesa Arts Academy Site Improvements	88%	50% CD Plans received, developing estimates
	La Mesa Dale Site Improvements	88%	Modular design package near completion
	Lemon Avenue Site Improvements	88%	50% CD Plans received, developing estimates
	Rolando Site Improvements	88%	50% CD Plans received, developing estimates

	School Name	Percent Complete	Notes
Bundle D	Avondale Site Improvements	98%	Finalizing submittal set for September DSA submittal
	Bancroft Site Improvements	98%	Finalizing submittal set for September DSA submittal
	Kempton Site Improvements	98%	Finalizing submittal set for September DSA submittal
	La Presa Site Improvements	98%	Finalizing submittal set for September DSA submittal
	Rancho Site Improvements	98%	Finalizing submittal set for September DSA submittal
	STEAM Site Improvements	98%	Finalizing submittal set for September DSA submittal

Projects Currently in Design			
	School Name	Percent Complete	Notes
Bundle E	Parkway Site Improvements	30%	100% DD Plans Received. Estimates in progress
	Fletcher Hills Site Improvements	30%	100% DD Plans Received. Estimates in progress
	Murray Manor Site Improvements	30%	100% DD Plans Received. Estimates in progress
	Northmont Site Improvements	30%	100% DD Plans Received. Estimates in progress