

PROJECT INFORMATION		PROJECT TEAM			PROJECT SCOPE	
PHASE/STATUS	Design PROJECT MGR.		Paul Cristilli (Kitchell)		Suggested site improvements include	
PROJECT NUMBER	9405	ARCHITECT Mosher Drev		Mosher Drew	security fencing at select locations, asphalt sealcoating and paving in the play	
PROJECT BUNDLE	D	CONTRACTOR Lusardi		field courts, workout equipment in the play area, replacement of the chillers and hydronic piping on campus, trash enclosure and concrete plaza and sidewalk improvements as necessary and critical infrastructure.		
PROJECT DELIVERY	Lease-Lease Back	INSPECTOR Pending Selection				
SITE LOCATION	Online Map Link					
PROJECT FINANCIALS						
PROGRAM FUND	136,424,117	PROJECT COMMITMENTS 439,919		COST TO DATE	277,542	
PROJECT BUDGET	4,880,365	% COMMITTED 9%		REMAINING BUDGET	4,440,447	
BUDGET COMPOSITION			MONTHLY/CUMULATIVE COST			
313,250 460,205			0.7M			
PROJECT SCHEDULE						
Design 282 days DSA 72 days Bid/Award 42 days Construction 262 days Close-Out 23 days						