



STEAM ACADEMY

SLOPE STABILIZATION

PROJECT INFORMATION		PROJECT TEAM		PROJECT SCOPE
PHASE/STATUS	Closeout	PROJECT MGR.	Paul Cristilli (Kitchell)	
PROJECT NUMBER	9407	ARCHITECT	Mosher-Drew	
PROJECT BUNDLE	A	CONTRACTOR	Balfour Beatty	
PROJECT DELIVERY	Lease-Lease Back	INSPECTOR	n/a	
SITE LOCATION	Online Map Link			

PROJECT FINANCIALS			
PROGRAM FUND	136,424,117	PROJECT COMMITMENTS	2,488,431
PROJECT BUDGET	6,560,841	% COMMITTED	38%
		COST TO DATE	2,334,084
		REMAINING BUDGET	4,072,409

