



PROJECT INFORMATION		PROJECT TEAM		PROJECT SCOPE
PHASE/STATUS	Next Phase	PROJECT MGR.	Paul Cristilli (Kitchell)	
PROJECT NUMBER	9407	ARCHITECT	Mosher-Drew	
PROJECT BUNDLE	A	CONTRACTOR	Balfour Beatty	
PROJECT DELIVERY	Lease-Lease Back	INSPECTOR	n/a	
SITE LOCATION	Online Map Link			

PROJECT FINANCIALS			
PROGRAM FUND	137,064,475	PROJECT COMMITMENTS	2,372,097
PROJECT BUDGET	6,560,841	% COMMITTED	36%
		COST TO DATE	2,343,594
		REMAINING BUDGET	4,188,744

