



Overview

This report covers the period from **September 1, 2023** through **October 31, 2023**.

Highlights of Activity during the period include:

- Held Citizens' Bond Oversight Committee meeting September 13, 2023 at Parkway Sports & Health Science Academy.
- Continuing work on the 6 school sites in Bundle B, December 2023 substantial completion.
- Submitted Bundle D construction documents to Division of State Architect for review and approval.
- Continuing design assist and pre-construction services with Lease Lease-Back (LLB) contractor Bundles D and E.
- Selected Architect for Playgrounds and Shade Structures. Multiple sites in review.
- Completed Semi-annual program budget review and update for Governing Board.

Projects in Construction:

- Bundle B (6 schools) site improvements and infrastructure.

Projects in Design and Construction Document development:

- LLB contractor performing design assist and pre-construction services for Bundle C. November 2023 planned submission to Division of State Architect (DSA). Included new building at La Mesa Dale Elementary.
- Final Design Development and LLB preconstruction services continuing for Bundle E
- Drainage Analysis for STEAM Academy provided to project Architect and Engineering Team for asphalt play area repairs.