

Measure V

CBOC Program Update and Financials

REPORTING PERIOD: March 2026 – June 2026





TABLE OF CONTENTS

Table of Contents	1
Bond Program Management - Overview	3
Program Budget Summary	4
Program Schedule (Roll-up)	5
Bundle A	
La Mesa Arts Academy (Entry Improvements) Project Overview	6
Parkway Academy (Entry Improvements) Project Overview	7
STEAM Academy (Entry Improvements) Project Overview	8
STEAM Academy Slope Stabilization Project Overview	9
Spring Valley Academy (Entry Improvements) Project Overview	10
Bundle B	
Operations Center (Site Improvements) Project Overview	11
Spring Valley Academy (Site Improvements) Project Overview	12
Casa de Oro Elementary (Site Improvements) Project Overview	13
Highlands Elementary (Site Improvements) Project Overview	14
Loma Elementary (Site Improvements) Project Overview	15
Murdock Elementary (Site Improvements) Project Overview	16
Sweetwater Springs Elementary (Site Improvements) Project Overview	17
Bundle C	
La Mesa Dale Elementary (Site Improvements) Project Overview	18
La Mesa Arts Academy (Site Improvements) Project Overview	19
Lemon Avenue Elementary (Site Improvements) Project Overview	20
Maryland Avenue Elementary (Site Improvements) Project Overview	21
Rolando Elementary (Site Improvements) Project Overview	22
Bundle D	
Avondale Elementary (Site Improvements) Project Overview	23
Bancroft Elementary (Site Improvements) Project Overview	24
Kempton Elementary (Site Improvements) Project Overview	25
La Presa Elementary (Site Improvements) Project Overview	26
Rancho Elementary (Site Improvements) Project Overview	27
STEAM Academy Phase I (Site Improvements) Project Overview	28
STEAM Academy Phase II Upper Fields Project Overview	29
Bundle E	
Fletcher Hills Elementary (Site Improvements) Project Overview	30
Murray Manor Elementary (Site Improvements) Project Overview	31
Northmont Elementary (Site Improvements) Project Overview	32
Parkway Academy (Site Improvements) Project Overview	33
Other District Projects	
Playgrounds Project Overview	34
Loma Fire Main Backflow Preventer Project Overview	35
Loma Parking Lot Project Overview	36
Murdock Parking Lot Project Overview	37

Table of Contents (cont.)

Districtwide Signage Project	38
Districtwide Plumbing Improvements Phase 2	39
Highlands Elementary Playground	40
La Presa Elementary Playground	41
Maryland Ave. Elementary Playground	42
Northmont Elementary Playground	43
Rolando Elementary Playground	44
Kempton Elementary Shade Structure	45
Murdock Elementary Shade Structure	46

LA MESA-SPRING VALLEY SCHOOLS

Measure V Bond Program



Overview

This report covers the period from **March 31, 2026 through June 30, 2026.**

Highlights of Activity During This Period

- The Citizens' Bond Oversight Committee meeting was held on June 3, 2026, at the La Mesa-Spring Valley District Education Center.
- At the June 9, 2026 meeting of the Governing Board, an updated Measure V budget was presented and adopted. This updated budget included \$3.94 million in new playgrounds at Highlands, La Presa, Maryland, Northmont, and Rolando Elementary School.
- The Board also approved an increase of \$861,359 to the infrastructure budget for increased signage scope and the addition of the Districtwide Plumbing Improvement Phase Two. The Districtwide Irrigation Improvements were deferred due to this higher-priority project. If project savings allow, the irrigation project may be considered in the future.
- The final addition to the program is the allocation of \$321,755 for shade structures at Murdock Elementary and Kempton Literacy Academy
- The Parkway Sports and Health Science Modernization Project is nearly complete. During this reporting period, work began on the ADA path-of-travel scope, which will be completed in the summer of 2026. Additionally, the scope includes site-wide signage and acoustic panels, which are also slated for the summer of 2026 to minimize impacts on the instructional day.
- During this reporting period, the Fletcher Hills Playground Project was bid and awarded. Construction began near the end of the reporting period.

Projects in Programming and Design

- Infrastructure Scope: Districtwide Site Signage – Design
- Loma Elementary Parking Lot Improvements – Design
- Murdock Elementary Parking Lot Improvements – Design
- Rolando Elementary Site Improvements – Design

Projects in Construction

- La Mesa Dale Elementary Site Improvements – Substantially Complete
- Parkway Classroom Modernization Project – Signage, Path of Travel, and Acoustic Panels – Construction in progress
- Maryland Avenue Elementary Site Improvements – Complete
- Lemon Avenue Elementary and La Mesa Arts Academy: Site security, ADA improvements, and select site modernization – Substantially Complete
- STEAM Upper Field (STEAM Site Improvements Phase 2) – Closeout Phase
- Playground at Fletcher Hills – Construction in progress
- Districtwide Plumbing Improvements Phase Two – Construction in progress

LA MESA-SPRING VALLEY SCHOOLS

Measure V Bond Program



Program Budget Report - June 30, 2026

Project Name	Original Budget	Current Budget	Budget Changes	Committed Costs	Expenditures	Remaining Budget	% Committed
Elementary Schools							
Avondale Site Improvements	\$2,640,853.53	\$2,164,445.98	(\$476,407.55)	\$2,164,445.98	\$2,163,432.48	\$0.00	100.00%
Bancroft Site Improvements	\$1,893,596.29	\$2,268,705.13	\$375,108.84	\$2,268,705.13	\$2,268,705.13	\$0.00	100.00%
Casa de Oro Site Improvements	\$4,121,685.39	\$3,646,967.48	(\$474,717.91)	\$3,646,967.48	\$3,646,967.48	\$0.00	100.00%
Fletcher Hills Elementary School	\$4,142,269.06	\$5,265,479.86	\$1,123,210.80	\$4,946,980.00	\$4,670,573.55	\$318,499.86	93.95%
Highlands Elementary Site Improvements	\$1,602,953.80	\$1,583,904.76	(\$19,049.04)	\$1,583,904.76	\$1,583,904.76	\$0.00	100.00%
Kempton Site Improvements	\$2,676,367.30	\$2,752,529.60	\$76,162.30	\$2,752,529.60	\$2,752,529.60	\$0.00	100.00%
Kempton Shade Structure		\$160,877.59	\$160,877.59	\$0.00	\$0.00	\$160,877.59	0.00%
La Mesa Dale Site Improvements	\$8,497,137.87	\$9,653,280.07	\$1,156,142.20	\$8,769,319.63	\$8,571,524.07	\$883,960.44	90.84%
La Presa Site Improvements	\$4,987,447.34	\$3,787,828.52	(\$1,199,618.82)	\$3,787,828.52	\$3,787,828.52	\$0.00	100.00%
Lemon Avenue Site Improvements	\$1,751,735.70	\$2,157,538.31	\$405,802.61	\$2,058,275.48	\$1,933,268.06	\$99,262.83	95.40%
Loma Elementary Site Improvements	\$782,071.17	\$1,212,101.09	\$430,029.92	\$1,212,101.09	\$1,212,101.09	\$0.00	100.00%
Loma Fire Main Backflow Preventor Project		\$530,701.32	\$530,701.32	\$322,059.11	\$316,507.11	\$208,642.21	60.69%
Loma Parking Lot Improvements		\$3,394,466.98	\$3,394,466.98	\$111,147.41	\$31,609.91	\$3,283,319.57	3.27%
Maryland Avenue Site Improvements	\$1,584,913.59	\$1,539,319.10	(\$45,594.49)	\$1,437,071.39	\$1,427,367.02	\$102,247.71	93.36%
Murdock Site Improvements	\$1,659,839.77	\$2,382,063.57	\$722,223.80	\$2,382,063.57	\$2,382,063.57	\$0.00	100.00%
Murdock Parking Lot Improvements		\$4,500,000.00	\$4,500,000.00	\$331,556.55	\$31,556.55	\$4,168,443.45	7.37%
Murdock Shade Structure		\$160,877.59	\$160,877.59	\$0.00	\$0.00	\$160,877.59	0.00%
Murray Manor Site Improvements	\$2,273,753.02	\$2,733,753.02	\$460,000.00	\$2,515,088.52	\$2,479,590.52	\$218,664.50	92.00%
Northmont Site Improvements	\$5,408,296.52	\$4,476,170.54	(\$932,125.98)	\$4,161,615.50	\$4,048,996.33	\$314,555.04	92.97%
Rancho Site Improvements	\$2,001,411.81	\$2,032,365.39	\$30,953.58	\$2,032,365.39	\$2,032,365.39	\$0.00	100.00%
Rolando Site Improvements	\$2,755,932.66	\$4,380,338.17	\$1,624,405.51	\$3,849,671.34	\$3,814,920.65	\$530,666.83	87.89%
Sweetwater Springs Site Improvements	\$5,629,939.77	\$2,418,229.29	(\$3,211,710.48)	\$2,418,229.29	\$2,418,229.29	\$0.00	100.00%
Middle Schools							
Parkway Middle School Entrance Modernizations	\$628,359.69	\$665,153.51	\$36,793.82	\$665,153.51	\$665,153.51	\$0.00	100.00%
Parkway Middle School Improvements	\$16,669,083.19	\$20,016,144.74	\$3,347,061.55	\$19,342,081.11	\$18,666,157.77	\$674,063.63	96.63%
La Mesa Arts Academy Entrance Modernizations	\$628,359.70	\$1,039,781.32	\$411,421.62	\$1,039,781.32	\$1,039,781.32	\$0.00	100.00%
La Mesa Arts Academy Site Improvements	\$5,568,238.99	\$3,302,514.50	(\$2,265,724.49)	\$3,192,514.50	\$2,901,710.73	\$110,000.00	96.67%
Spring Valley Academy Entrance Modernizations	\$628,359.69	\$760,549.93	\$132,190.24	\$760,549.93	\$760,549.93	\$0.00	100.00%
Spring Valley Academy Site Improvements	\$3,389,591.21	\$2,937,438.11	(\$452,153.10)	\$2,937,438.11	\$2,937,438.11	\$0.00	100.00%
STEAM Academy Entrance	\$628,359.69	\$1,473,233.18	\$844,873.49	\$1,473,233.18	\$1,473,233.18	\$0.00	100.00%
STEAM Academy Site Improvements	\$4,621,369.51	\$5,331,591.10	\$710,221.59	\$5,331,591.10	\$5,331,591.10	\$0.00	100.00%
STEAM Upper Fields		\$4,190,816.51	\$4,190,816.51	\$3,679,786.29	\$3,639,395.59	\$511,030.22	87.81%
Other District Sites							
STEAM Slope Stabilization	\$6,606,524.75	\$2,370,024.19	(\$4,236,500.56)	\$2,370,024.19	\$2,370,024.19	\$0.00	100.00%
Infrastructure Repairs - Districtwide	\$6,443,178.98	\$3,018,256.65	(\$3,424,922.33)	\$1,749,143.43	\$986,545.43	\$1,269,113.22	57.95%
Playground Improvements		\$6,973,731.93	\$6,973,731.93	\$4,931,305.16	\$4,728,038.39	\$2,042,426.77	70.71%
Playground Improvements - Phase 2		\$3,944,050.00	\$3,944,050.00	\$0.00	\$0.00	\$3,944,050.00	0.00%
Energy Efficiency Projects - Districtwide	\$10,371,056.42	\$10,371,056.42	\$0.00	\$10,371,056.42	\$10,371,056.42	\$0.00	100.00%
Security Fencing		\$773,389.36	\$773,389.36	\$773,389.36	\$773,389.36	\$0.00	100.00%
Operations Center							
Operations Center Trailer Demolition	\$65,252.63	\$150,732.64	\$85,480.01	\$150,732.64	\$150,732.64	\$0.00	100.00%
Portable Building	\$329,545.99	\$92,655.75	(\$236,890.24)	\$92,655.75	\$92,655.75	\$0.00	100.00%
Operations Center Site Improvements	\$1,908,207.11	\$2,761,373.61	\$853,166.50	\$2,761,373.61	\$2,761,373.61	\$0.00	100.00%
Education Service Center							
Education Center Site Improvements	\$6,248,616.17	\$61,250.00	(\$6,187,366.17)	\$53,799.62	\$53,799.62	\$7,450.38	87.84%
Program Common Costs & Contingencies							
Program Administration	\$9,855,691.69	\$7,560,922.64	(\$2,294,769.05)	\$5,640,541.16	\$5,031,446.90	\$1,920,381.48	74.60%
Program Contingency	\$3,000,000.00	\$1,492,973.31	(\$1,507,026.69)	\$0.00	\$0.00	\$1,492,973.31	0.00%
Program Reserve	\$4,000,000.00	\$399,999.75	(\$3,600,000.25)	\$0.00	\$0.00	\$399,999.75	0.00%
Program Totals	\$136,000,000.00	\$142,889,582.51	\$6,889,582.51	\$120,068,076.13	\$116,308,114.63	\$22,821,506.38	84.03%

Definitions:
Original Budget: Initial planned budget for project
Current Budget: Includes only changes approved by LMSV Board, not contemplated or potential changes
Budget changes: Total Board approved budget changes to date
Committed Costs: Total of executed contracts or commitments to date

Expenditures: Total of approved and issued payments to date
Budget Remaining: Current Budget minus Committed Costs
Gray: Completed project
Dotted Fill: Budgetary information delay, pending Board approval

LA MESA-SPRING VALLEY SCHOOLS

Measure V Bond Program



Program (Rollup) Schedule - June 2026



Reporting date: 6/30/2026

Planning & Design
 DSA & Bid Award
 Construction & Closeout
 Reporting Date



PROJECT INFORMATION		PROJECT INFORMATION	
PHASE/STATUS:	Closeout	Scope includes monument marquee, landscaping, hardscaping, signage, and other entrance improvements to create a safe and welcoming campus entry while preserving the architectural integrity and style of the existing buildings.	
PROJECT NUMBER:	9205		
PROJECT BUNDLE:	A		
PROJECT DELIVERY:	Lease-Lease Back		
SITE LOCATION:	4200 Parks Ave., La Mesa, CA 91941		
PROJECT TEAM		PROJECT TEAM	
PROJECT MANAGER:	Paul Cristilli, Kitchell	CONTRACTOR:	Balfour Beatty
ARCHITECT:	Architects Mosher Drew	INSPECTOR:	Quality Control Consultants

PROJECT FINANCIALS


Summary Status

Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	206,023	206,023	206,023
Hard Cost	833,758	833,758	833,758
Contingency	-	-	-
Total	1,039,781	1,039,781	1,039,781
Budgeted Hard Cost	80.2%		

Budget Status

Initial Amount	776,248
Approved Changes	263,534
Pending Changes	-
Total	1,039,781
Budgeted Contingency	0.0%

Progress




Committed Status

Initial Contracted AMT	1,052,823
Contract Changes	(13,041) -1.3%
Total	1,039,781
Budget Committed	100.0%

Expenditure Status

Paid	1,039,781
Total	1,039,781
Budget Expended	100.0%

Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle A	Mar-22	Oct-23	Completed October 2023																
			Planning & Design						DSA & Bid Award						Construction & Closeout				



PARKWAY SPORTS & HEALTH SCIENCE ACADEMY

Entry Improvements

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9106 PROJECT BUNDLE: A PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 9009 Park Plaza Dr., La Mesa, CA 91942	Campus security upgrades include installation of new perimeter fencing and controlled access points, enhancing safety, improving site supervision, and supporting a secure single point of entry.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Paul Cristilli, Kitchell ARCHITECT: Architects Mosher Drew	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	165,353	165,353	165,353
Hard Cost	499,801	499,801	499,801
Contingency	-	-	-
Total	665,154	665,154	665,154
Budgeted Hard Cost 75.1%			

Budget Status

Initial Amount	628,360
Approved Changes	36,794
Pending Changes	-
Total	665,154
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	669,851
Contract Changes	(4,698) -0.7%
Total	665,154
Budget Committed 100.0%	


Expenditure Status

Paid	665,154
Total	665,154
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle A	Mar-22	Oct-23																	
			Planning & Design			DSA & Bid Award			Construction & Closeout										



STEAM ACADEMY

Entry Improvements

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9408 PROJECT BUNDLE: A PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 1001 Leland St., Spring Valley, CA 91977	Scope includes signage, landscaping, hardscaping, marquee, and other entrance improvements to create a safe and welcoming campus entry while preserving the architectural integrity and style of the existing buildings.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Paul Cristilli, Kitchell ARCHITECT: Architects Mosher Drew	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	200,456	200,456	200,456
Hard Cost	1,272,777	1,272,777	1,272,777
Contingency	-	-	-
Total	1,473,233	1,473,233	1,473,233
Budgeted Hard Cost 86.4%			

Budget Status

Initial Amount	719,959
Approved Changes	753,274
Pending Changes	-
Total	1,473,233
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	1,527,559
Contract Changes	(54,326) -3.7%
Total	1,473,233
Budget Committed 100.0%	


Expenditure Status

Paid	1,473,233
Total	1,473,233
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle A	Mar-22	Oct-23																	
			Planning & Design			DSA & Bid Award			Construction & Closeout										



STEAM ACADEMY

Slope Stabilization

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9407 PROJECT BUNDLE: A PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 1001 Leland St., Spring Valley, CA 91977	Mitigation of a slope during a rain event, with repairs and stabilization completed following the recommendations of the geotechnical reports.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Paul Cristilli, Kitchell ARCHITECT: Architects Mosher Drew	CONTRACTOR: Balfour Beatty
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	551,904	551,904	551,904
Hard Cost	1,818,120	1,818,120	1,818,120
Contingency	-	-	-
Total	2,370,024	2,370,024	2,370,024
Budgeted Hard Cost 76.7%			

Budget Status

Initial Amount	6,606,525
Approved Changes	(4,236,501)
Pending Changes	-
Total	2,370,024
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	532,200
Contract Changes	1,837,824 77.5%
Total	2,370,024
Budget Committed 100.0%	


Expenditure Status

Paid	2,370,024
Total	2,370,024
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle A	Mar-22	Oct-23																	
			Planning & Design			DSA & Bid Award			Construction & Closeout										



PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9307 PROJECT BUNDLE: A PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 3900 Conrad Dr., Spring Valley, CA 91977	Scope includes signage, landscaping, hardscaping, marquee signage, and other general entrance improvements, aimed at creating a safe and welcoming campus entry while maintaining the architectural integrity and style of the existing buildings.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Paul Cristilli, Kitchell ARCHITECT: Architects Mosher Drew	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	55,319	55,319	55,319
Soft Cost	600,278	600,278	600,278
Hard Cost	2,991,371	2,991,371	2,991,371
Contingency	-	-	-
Total	3,646,967	3,646,967	3,646,967
Budgeted Hard Cost 82.0%			

Budget Status

Initial Amount	4,121,685
Approved Changes	(437,449)
Pending Changes	(37,269)
Total	3,646,967
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	3,765,715
Contract Changes	(118,747) -3.3%
Total	3,646,967
Budget Committed 100.0%	


Expenditure Status

Paid	3,646,967
Total	3,646,967
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle A	Mar-22	Oct-23																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								



OPERATIONS CENTER

Site Improvements

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9005 PROJECT BUNDLE: B PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 3838 Conrad Dr., Spring Valley, CA 91977	Improvements and upgrades to fencing, wayfinding signage, and other infrastructure, including installation of timed automatic gates at the entrances to address safety and security issue, additional deterrent devices, and an operative arm gate for bus and truck exits. Conversion of the parking lot at Spring Valley Academy into an additional parent drop-off and pick-up area.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Paul Cristilli, Kitchell ARCHITECT: Studio WC	CONTRACTOR: Balfour Beatty

PROJECT FINANCIALS

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	25,113	25,113	25,113
Soft Cost	242,713	242,713	242,713
Hard Cost	2,493,548	2,493,548	2,493,548
Contingency	-	-	-
Total	2,761,374	2,761,374	2,761,374
Budgeted Hard Cost 90.3%			

Budget Status

Initial Amount	1,908,207
Approved Changes	908,948
Pending Changes	(55,782)
Total	2,761,374
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	2,779,039
Contract Changes	(17,665) -0.6%
Total	2,761,374
Budget Committed 100.0%	


Expenditure Status

Paid	2,761,374
Total	2,761,374
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle B	Apr-22	Mar-25																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								







PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9301 PROJECT BUNDLE: B PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 3900 Conrad Dr., Spring Valley, CA 91977	Security improvements, ADA accessibility upgrades, school grounds enhancements, campus infrastructure upgrades, signage and marquee improvements, and a new trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael VanDyk, LMSVSD ARCHITECT: Studio WC	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status			
Description	Budgeted	Committed	Expended
Site Cost	47,975	47,975	47,975
Soft Cost	544,710	544,710	544,710
Hard Cost	2,344,753	2,344,753	2,344,753
Contingency	-	-	-
Total	2,937,438	2,937,438	2,937,438
Budgeted Hard Cost 79.8%			

Budget Status	
Initial Amount	3,389,591
Approved Changes	(339,642)
Pending Changes	(112,511)
Total	2,937,438
Budgeted Contingency 0.0%	

Committed Status	
Initial Contracted AMT	2,992,029
Contract Changes	(54,590) -1.9%
Total	2,937,438
Budget Committed 100.0%	

Expenditure Status	
Paid	2,937,438
Total	2,937,438
Budget Expended 100.0%	



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle B	Apr-22	Mar-25																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								



PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9302 PROJECT BUNDLE: B PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 10227 Ramona Dr., Spr Valley, CA, 91977	Security improvements, ADA accessibility upgrades, school grounds enhancements, campus infrastructure upgrades, signage and marquee improvements, and a new trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Studio WC	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	


Summary Status

Description	Budgeted	Committed	Expended
Site Cost	55,319	55,319	55,319
Soft Cost	600,278	600,278	600,278
Hard Cost	2,991,371	2,991,371	2,991,371
Contingency	-	-	-
Total	3,646,967	3,646,967	3,646,967
Budgeted Hard Cost 82.0%			

Budget Status

Initial Amount	4,121,685
Approved Changes	(437,449)
Pending Changes	(37,269)
Total	3,646,967
Budgeted Contingency 0.0%	

Progress




Committed Status

Initial Contracted AMT	3,765,715
Contract Changes	(118,747) -3.3%
Total	3,646,967
Budget Committed 100.0%	

Expenditure Status

Paid	3,646,967
Total	3,646,967
Budget Expended 100.0%	

Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle B	Apr-22	Mar-25																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								





HIGHLANDS ELEMENTARY

Site Improvements

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9303 PROJECT BUNDLE: B PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 3131 Barcelona St., Spr Valley, CA 91977	Security improvements, ADA accessibility upgrades, school grounds enhancements, signage and marquee improvements, and a new trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Studio WC	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	29,730	29,730	29,730
Soft Cost	330,265	330,265	330,265
Hard Cost	1,223,910	1,223,910	1,223,910
Contingency	-	-	-
Total	1,583,905	1,583,905	1,583,905
Budgeted Hard Cost 77.3%			

Budget Status

Initial Amount	1,852,954
Approved Changes	(201,422)
Pending Changes	(67,627)
Total	1,583,905
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	1,670,762
Contract Changes	(86,858) -5.5%
Total	1,583,905
Budget Committed 100.0%	


Expenditure Status

Paid	1,583,905
Total	1,583,905
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28	
Bundle B	Apr-22	Mar-25																		
			Planning & Design						DSA & Bid Award						Construction & Closeout					





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9304 PROJECT BUNDLE: B PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 10355 Loma Ln, Spring Valley, CA 91978	Security improvements, ADA accessibility upgrades, school grounds enhancements, campus infrastructure upgrades, signage and marquee improvements, and a new trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Studio WC	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	31,900	31,900	31,900
Soft Cost	228,498	228,498	228,498
Hard Cost	951,703	951,703	951,703
Contingency	-	-	-
Total	1,212,101	1,212,101	1,212,101
Budgeted Hard Cost 78.5%			

Budget Status

Initial Amount	1,007,071
Approved Changes	241,414
Pending Changes	(36,384)
Total	1,212,101
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	1,218,410
Contract Changes	(6,309) -0.5%
Total	1,212,101
Budget Committed 100.0%	


Expenditure Status

Paid	1,212,101
Total	1,212,101
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle B	Apr-22	Mar-25																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								





MURDOCK ELEMENTARY

Site Improvements

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9305 PROJECT BUNDLE: B PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 4354 Conrad Dr., La Mesa, CA 91941	Security improvements, ADA accessibility upgrades, school grounds enhancements, cooling tower HVAC upgrades, signage and marquee improvements, and a new trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Studio WC	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	


Summary Status

Description	Budgeted	Committed	Expended
Site Cost	34,210	34,210	34,210
Soft Cost	446,239	446,239	446,239
Hard Cost	1,901,614	1,901,614	1,901,614
Contingency	-	-	-
Total	2,382,064	2,382,064	2,382,064
Budgeted Hard Cost 79.8%			

Budget Status

Initial Amount	2,199,840
Approved Changes	223,264
Pending Changes	(41,040)
Total	2,382,064
Budgeted Contingency 0.0%	

Progress




Committed Status

Initial Contracted AMT	2,277,949
Contract Changes	104,115 4.4%
Total	2,382,064
Budget Committed 100.0%	

Expenditure Status

Paid	2,382,064
Total	2,382,064
Budget Expended 100.0%	

Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle B	Apr-22	Mar-25																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								







PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9202 PROJECT BUNDLE: C PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 4271 Olive Ave., La Mesa, CA 91941	New administration building and parking lot, improving single point-of-entry security and student pick-up and drop-off, along with security improvements, ADA accessibility upgrades, school grounds enhancements, signage and marquee upgrades, and a new trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Studio WC	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status			
Description	Budgeted	Committed	Expended
Site Cost	36,055	36,055	36,055
Soft Cost	1,296,885	1,226,666	1,119,446
Hard Cost	7,727,602	7,506,599	7,416,023
Contingency	592,738	-	-
Total	9,653,280	8,769,320	8,571,524
Budgeted Hard Cost 80.1%			

Budget Status	
Initial Amount	8,497,138
Approved Changes	1,156,142
Pending Changes	-
Total	9,653,280
Budgeted Contingency 6.1%	

Committed Status	
Initial Contracted AMT	8,427,340
Contract Changes	341,980 3.9%
Total	8,769,320
Budget Committed 90.8%	

Expenditure Status	
Paid	8,571,524
Total	8,571,524
Budget Expended 88.8%	



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle C	Sep-22	Mar-27																	
			Planning & Design						DSA & Bid Award						Construction & Closeout				





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9201 PROJECT BUNDLE: C PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 4200 Parks Ave., La Mesa, CA 91941	Security improvements, ADA accessibility upgrades, campus infrastructure enhancement, signage and marquee upgrades, and a new trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Studio WC	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	52,363	52,363	52,363
Soft Cost	785,576	750,576	666,787
Hard Cost	2,464,576	2,389,576	2,182,562
Contingency	-	-	-
Total	3,302,515	3,192,515	2,901,711
Budgeted Hard Cost 74.6%			

Budget Status

Initial Amount	5,075,455
Approved Changes	(1,486,197)
Pending Changes	(286,744)
Total	3,302,515
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	3,165,785
Contract Changes	26,729 0.8%
Total	3,192,515
Budget Committed 96.7%	


Expenditure Status

Paid	2,890,100
In Process for PMT	11,611
Total	2,901,711
Budget Expended 87.9%	

Progress



Funding Status



Project	Start	End																		\$0.0m	\$1.0m	\$2.0m	\$3.0m	\$4.0m
			Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28					
Bundle C	Sep-22	Mar-27																						
			Planning & Design						DSA & Bid Award						Construction & Closeout									



PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9203 PROJECT BUNDLE: C PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 8787 Lemon Ave., La Mesa, CA 91941	Security improvements, school grounds enhancements, ADA accessibility upgrades, campus infrastructure improvements, signage and marquee upgrades, and a new trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Studio WC	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	30,732	30,732	30,732
Soft Cost	343,945	296,099	263,787
Hard Cost	1,782,861	1,731,445	1,638,749
Contingency	-	-	-
Total	2,157,538	2,058,275	1,933,268
Budgeted Hard Cost 82.6%			

Budget Status

Initial Amount	1,751,736
Approved Changes	405,803
Pending Changes	-
Total	2,157,538
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	1,922,065
Contract Changes	136,211 6.6%
Total	2,058,275
Budget Committed 95.4%	


Expenditure Status

Paid	1,925,207
In Process for PMT	8,061
Total	1,933,268
Budget Expended 89.6%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle C	Sep-22	Mar-27																	
			Planning & Design						DSA & Bid Award						Construction & Closeout				






PROJECT INFORMATION		PROJECT INFORMATION	
PHASE/STATUS: Closeout PROJECT NUMBER: 9105 PROJECT BUNDLE: C PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 5400 Maryland Ave., La Mesa, CA 91942		Security improvements, ADA accessibility upgrades, campus infrastructure enhancements, signage and marquee upgrades, and a new trash enclosure.	
PROJECT TEAM		PROJECT TEAM	
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Studio WC		CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants	

PROJECT FINANCIALS


Summary Status			
Description	Budgeted	Committed	Expended
Site Cost	30,501	30,501	30,501
Soft Cost	253,345	244,665	234,961
Hard Cost	1,172,547	1,161,905	1,161,905
Contingency	82,925	-	-
Total	1,539,319	1,437,071	1,427,367
Budgeted Hard Cost 76.2%			



Budget Status	
Initial Amount	1,584,914
Approved Changes	(45,594)
Pending Changes	-
Total	1,539,319
Budgeted Contingency 5.4%	

Committed Status	
Initial Contracted AMT	1,385,455
Contract Changes	51,617 3.6%
Total	1,437,071
Budget Committed 93.4%	

Expenditure Status	
Paid	1,421,438
In Process for PMT	5,929
Total	1,427,367
Budget Expended 92.7%	



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle C	Sep-22	Mar-27																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								





ROLANDO ELEMENTARY

Site Improvements

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9204 PROJECT BUNDLE: C PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 6920 Tower St., La Mesa, CA 91942	Security improvements, ADA accessibility upgrades, shade structure enhancements, campus infrastructure upgrades, signage and marquee improvements, and a new trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Studio WC	CONTRACTOR: Balfour Beatty INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	33,106	33,106	33,106
Soft Cost	500,012	442,053	407,302
Hard Cost	3,672,761	3,374,512	3,374,512
Contingency	174,459	-	-
Total	4,380,338	3,849,671	3,814,921
Budgeted Hard Cost 83.8%			

Budget Status

Initial Amount	2,755,933
Approved Changes	1,624,406
Pending Changes	-
Total	4,380,338
Budgeted Contingency 4.0%	


Committed Status

Initial Contracted AMT	3,993,682
Contract Changes	(144,010) -3.7%
Total	3,849,671
Budget Committed 87.9%	


Expenditure Status

Paid	3,797,615
In Process for PMT	17,306
Total	3,814,921
Budget Expended 87.1%	

Progress




Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle C	Sep-22	Mar-27																	
			Planning & Design						DSA & Bid Award						Construction & Closeout				





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9402 PROJECT BUNDLE: D PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 8401 Stansbury St., Spr Valley, CA 91977	Site improvements include modernization of the entry with a new monument-mounted digital marquee, landscaping, decorative security fencing, a trash enclosure, graphic panels, painting, and ADA improvements as required following surveys. Additional work includes security chain-link fencing along the site perimeter and critical infrastructure upgrades.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Architects Mosher Drew	CONTRACTOR: Lusardi INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	37,545	37,545	37,545
Soft Cost	424,739	424,739	423,725
Hard Cost	1,702,162	1,702,162	1,702,162
Contingency	-	-	-
Total	2,164,446	2,164,446	2,163,432
Budgeted Hard Cost 78.6%			

Budget Status

Initial Amount	2,640,854
Approved Changes	(471,876)
Pending Changes	(4,532)
Total	2,164,446
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	2,032,425
Contract Changes	132,021 6.1%
Total	2,164,446
Budget Committed 100.0%	


Expenditure Status

Paid	2,154,793
In Process for PMT	8,639
Total	2,163,432
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle D	Jul-22	Dec-25																	
			Planning & Design			DSA & Bid Award			Construction & Closeout										





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9403 PROJECT BUNDLE: D PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 8805 Tyler St., Spr Valley, CA 91977	Site improvements include modernization of the entry with a new monument-mounted digital marquee, landscaping, decorative security fencing, a trash enclosure, graphic panels, painting, and ADA improvements as required following surveys. Additional work includes security chain-link fencing along the site perimeter and critical infrastructure upgrades.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Architects Mosher Drew	CONTRACTOR: Lusardi INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	35,538	35,538	35,538
Soft Cost	276,288	276,288	276,288
Hard Cost	1,956,879	1,956,879	1,956,879
Contingency	-	-	-
Total	2,268,705	2,268,705	2,268,705
Budgeted Hard Cost 86.3%			

Budget Status

Initial Amount	1,893,596
Approved Changes	434,233
Pending Changes	(59,124)
Total	2,268,705
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	2,402,032
Contract Changes	(133,327) -5.9%
Total	2,268,705
Budget Committed 100.0%	


Expenditure Status

Paid	2,268,705
Total	2,268,705
Budget Expended 100.0%	

Progress




Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle D	Jul-22	Dec-25																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9404 PROJECT BUNDLE: D PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 740 Kempton St., Spr Valley, CA 91977	Site improvements include modernization of the entry, featuring a new pole-mounted digital marquee, an ADA entrance with a ramp from the public right-of-way to the main entry, landscaping, a trash enclosure, and security fencing. Additional improvements include enhanced security fencing and critical infrastructure upgrades.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Architects Mosher Drew	CONTRACTOR: Lusardi INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	37,478	37,478	37,478
Soft Cost	377,259	377,259	377,259
Hard Cost	2,337,792	2,337,792	2,337,792
Contingency	-	-	-
Total	2,752,530	2,752,530	2,752,530
Budgeted Hard Cost 84.9%			

Budget Status

Initial Amount	2,676,367
Approved Changes	140,795
Pending Changes	(64,633)
Total	2,752,530
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	2,818,460
Contract Changes	(65,930) -2.4%
Total	2,752,530
Budget Committed 100.0%	


Expenditure Status

Paid	2,752,530
Total	2,752,530
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle D	Jul-22	Dec-25																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								





LA PRESA ELEMENTARY

Site Improvements

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9405 PROJECT BUNDLE: D PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 519 La Presa Ave., Spr Valley, CA 91977	Site improvements included security fencing at select locations, asphalt sealcoating and court paving, installation of workout equipment in the play area, replacement of chillers and hydronic piping, a new trash enclosure, concrete plaza and sidewalk upgrades, and critical infrastructure improvements.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Architects Mosher Drew	CONTRACTOR: Lusardi INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	46,382	46,382	46,382
Soft Cost	569,034	569,034	569,034
Hard Cost	3,172,413	3,172,413	3,172,413
Contingency	-	-	-
Total	3,787,829	3,787,829	3,787,829
Budgeted Hard Cost 83.8%			

Budget Status

Initial Amount	4,987,447
Approved Changes	(1,009,639)
Pending Changes	(189,980)
Total	3,787,829
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	3,777,999
Contract Changes	9,830 0.3%
Total	3,787,829
Budget Committed 100.0%	


Expenditure Status

Paid	3,787,829
Total	3,787,829
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle D	Jul-22	Dec-25																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9406 PROJECT BUNDLE: D PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 8845 Noeline Ave., Spr Valley, CA 91977	Security and landscape improvements, accessibility upgrades, shade improvements, campus infrastructure upgrades, signage/marquee upgrade and trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Architects Mosher Drew	CONTRACTOR: Lusardi INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	33,047	33,047	33,047
Soft Cost	292,016	292,016	292,016
Hard Cost	1,707,302	1,707,302	1,707,302
Contingency	-	-	-
Total	2,032,365	2,032,365	2,032,365
Budgeted Hard Cost 84.0%			

Budget Status

Initial Amount	2,001,412
Approved Changes	114,939
Pending Changes	(83,985)
Total	2,032,365
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	2,050,256
Contract Changes	(17,891) -0.9%
Total	2,032,365
Budget Committed 100.0%	


Expenditure Status

Paid	2,032,365
Total	2,032,365
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle D	Jul-22	Dec-25																	
			Planning & Design			DSA & Bid Award			Construction & Closeout										





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9401 PROJECT BUNDLE: D PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 1001 Leland St., Spring Valley, CA 91977	Site improvements include chain link security fencing as needed, multipurpose court restoration/replacement, PE equipment in the play area, trash enclosure, replacement of the critical infrastructure and HVAC system, and concrete plaza and sidewalk improvements as necessary. In addition to the items shown in this plan, the following pages detail the areas needing storm drain repair.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Architects Mosher Drew	CONTRACTOR: Lusardi INSPECTOR: Quality Control Consultants

PROJECT FINANCIALS

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	49,536	49,536	49,536
Soft Cost	669,382	669,382	669,382
Hard Cost	4,612,673	4,612,673	4,612,673
Contingency	-	-	-
Total	5,331,591	5,331,591	5,331,591
Budgeted Hard Cost 86.5%			

Budget Status

Initial Amount	4,529,771
Approved Changes	900,641
Pending Changes	(98,820)
Total	5,331,591
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	1,420,227
Contract Changes	3,911,364
Total	5,331,591
Budget Committed 100.0%	


Expenditure Status

Paid	5,307,124
District Held Retentions	24,467
Total	5,331,591
Budget Expended 100.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle D	Jul-22	Dec-25																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9409 PROJECT BUNDLE: D PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 1001 Leland St., Spring Valley, CA 91977	Soil surface stabilization, asphalt removal and replacement, basketball court replacement, exercise area improvements, restroom and shower room ADA modifications, and ADA site accessibility improvements.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Architects Mosher Drew	CONTRACTOR: Lusardi INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	599,527	581,670	542,222
Hard Cost	3,120,324	3,098,116	3,097,173
Contingency	470,965	-	-
Total	4,190,817	3,679,786	3,639,396
Budgeted Hard Cost 74.5%			

Budget Status

Initial Amount	4,200,204
Approved Changes	(9,387)
Pending Changes	-
Total	4,190,817
Budgeted Contingency 11.2%	


Committed Status

Initial Contracted AMT	3,485,200
Contract Changes	194,586 5.3%
Total	3,679,786
Budget Committed 87.8%	


Expenditure Status

Paid	3,468,990
In Process for PMT	1,358
District Held Retentions	169,048
Total	3,639,396
Budget Expended 86.8%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
STEAM Phase 2 Upper Fields	Sep-24	Jun-26																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Construction PROJECT NUMBER: 9102 PROJECT BUNDLE: E PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 2330 Center Pl., El Cajon, CA 92020	Administration access upgrades, enhanced security, accessibility improvements, school grounds and critical infrastructure upgrades, and a new trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Architects Mosher Drew	CONTRACTOR: Lusardi INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	26,949	26,949	26,949
Soft Cost	536,977	516,902	438,660
Hard Cost	4,656,486	4,403,130	4,204,965
Contingency	45,068	-	-
Total	5,265,480	4,946,980	4,670,574
Budgeted Hard Cost 88.4%			

Budget Status

Initial Amount	4,142,269
Approved Changes	1,123,211
Pending Changes	-
Total	5,265,480
Budgeted Contingency 0.9%	


Committed Status

Initial Contracted AMT	1,879,966
Contract Changes	3,067,014 62.0%
Total	4,946,980
Budget Committed 94.0%	


Expenditure Status

Paid	4,670,310
District Held Retentions	264
Total	4,670,574
Budget Expended 88.7%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle E	Feb-23	Oct-26																	
			Planning & Design			DSA & Bid Award			Construction & Closeout										





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Construction PROJECT NUMBER: 9103 PROJECT BUNDLE: E PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 8305 El Paso St., La Mesa, CA 91942	Security improvements, enhancements to school grounds, accessibility upgrades, shade structures and infrastructure improvements, and a new trash enclosure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Architects Mosher Drew	CONTRACTOR: Lusardi INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	28,049	28,049	28,049
Soft Cost	315,637	307,329	276,454
Hard Cost	2,179,711	2,179,711	2,175,088
Contingency	210,357	-	-
Total	2,733,753	2,515,089	2,479,591
Budgeted Hard Cost 79.7%			

Budget Status

Initial Amount	2,273,753
Approved Changes	460,000
Pending Changes	-
Total	2,733,753
Budgeted Contingency 7.7%	


Committed Status

Initial Contracted AMT	2,619,123
Contract Changes	(104,034) -4.1%
Total	2,515,089
Budget Committed 92.0%	


Expenditure Status

Paid	2,478,435
District Held Retentions	1,156
Total	2,479,591
Budget Expended 90.7%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle E	Feb-23	Oct-26																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								





NORTHMONT ELEMENTARY

SITE IMPROVEMENTS

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Construction PROJECT NUMBER: 9104 PROJECT BUNDLE: E PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 9405 Gregory St., La Mesa, CA 91942	Campus security upgrades, enhancements to school grounds, improved accessibility features, infrastructure upgrades, refreshed signage and marquee, and new trash enclosures.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Architects Mosher Drew	CONTRACTOR: Lusardi INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	38,608	38,608	38,608
Soft Cost	638,067	625,754	520,550
Hard Cost	3,498,764	3,497,254	3,489,838
Contingency	300,732	-	-
Total	4,476,171	4,161,616	4,048,996
Budgeted Hard Cost 78.2%			

Budget Status

Initial Amount	5,408,297
Approved Changes	(932,126)
Pending Changes	-
Total	4,476,171
Budgeted Contingency 6.7%	


Committed Status

Initial Contracted AMT	4,392,125
Contract Changes	(230,509) -5.5%
Total	4,161,616
Budget Committed 93.0%	


Expenditure Status

Paid	4,045,483
In Process for PMT	3,513
Total	4,048,996
Budget Expended 90.5%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle E	Feb-23	Oct-26																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								





PARKWAY SPORTS & HEALTH SCIENCE ACADEMY

SITE IMPROVEMENTS

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Construction PROJECT NUMBER: 9101 PROJECT BUNDLE: E PROJECT DELIVERY: Lease-Lease Back SITE LOCATION: 9009 Park Plaza Dr., La Mesa, CA 91942	Critical infrastructure upgrades, enhanced single point of access with security fencing, relocation of the administration office, campus-wide landscaping improvements, ADA accessibility upgrades, new trash enclosures, and relocation of the front modular classroom.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Architects Mosher Drew	CONTRACTOR: Lusardi INSPECTOR: Quality Control Consultants
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	69,352	69,352	69,352
Soft Cost	2,169,048	2,088,343	2,068,549
Hard Cost	17,293,430	17,184,387	16,528,257
Contingency	484,315	-	-
Total	20,016,145	19,342,081	18,666,158
Budgeted Hard Cost 86.4%			

Budget Status

Initial Amount	16,669,083
Approved Changes	3,347,062
Pending Changes	-
Total	20,016,145
Budgeted Contingency 2.4%	


Committed Status

Initial Contracted AMT	18,433,022
Contract Changes	909,059 4.7%
Total	19,342,081
Budget Committed 96.6%	


Expenditure Status

Paid	17,773,315
In Process for PMT	8,840
District Held Retentions	884,003
Total	18,666,158
Budget Expended 93.3%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Bundle E	Feb-23	Oct-26																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								



PROJECT INFORMATION		PROJECT INFORMATION	
PHASE/STATUS: Construction PROJECT NUMBER: 9006 PROJECT BUNDLE: Districtwide Project PROJECT DELIVERY: Lease-Lease Back, CMAS Agreements SITE LOCATION: All Elementary Schools		Scope varies by site and includes demolition of existing playground equipment, installation of new play structures, and playground surface overlay installations.	
PROJECT TEAM			
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Lord Architecture		CONTRACTOR: Balfour, Beatty, Lusardi, KYA INSPECTOR: Quality Control Consultants	
PROJECT FINANCIALS			

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	638,736	534,187	491,527
Hard Cost	4,757,119	4,397,119	4,236,511
Contingency	1,577,877	-	-
Total	6,973,732	4,931,305	4,728,038
Budgeted Hard Cost 68.2%			

Budget Status

Initial Amount	4,853,604
Approved Changes	2,148,358
Pending Changes	(28,230)
Total	6,973,732
Budgeted Contingency 22.6%	


Committed Status

Initial Contracted AMT	5,096,683
Contract Changes	(165,377) -3.4%
Total	4,931,305
Budget Committed 70.7%	


Expenditure Status

Paid	4,725,909
In Process for PMT	1,420
District Held Retentions	709
Total	4,728,038
Budget Expended 67.8%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Playgrounds	Jan-24	Aug-26																	
			Planning & Design				DSA & Bid Award				Construction & Closeout								





LOMA ELEMENTARY

Fire Main Backflow Preventer Project

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Closeout PROJECT NUMBER: 9310 PROJECT BUNDLE: N/A PROJECT DELIVERY: Bid SITE LOCATION: 10355 Loma Ln., Spring Valley, CA 91978	At the request of the Water District, the existing fire main backflow device was replaced with an updated unit to ensure compliance, with the scope also including construction of a new retaining wall.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Studio WC	CONTRACTOR: Blue Pacific Engineering Construction INSPECTOR: Ninyo and Moore

PROJECT FINANCIALS

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	63,621	63,621	58,069
Hard Cost	258,438	258,438	258,438
Contingency	208,642	-	-
Total	530,701	322,059	316,507
Budgeted Hard Cost 48.7%			

Budget Status

Initial Amount	530,701
Approved Changes	-
Pending Changes	-
Total	530,701
Budgeted Contingency 39.3%	


Committed Status

Initial Contracted AMT	321,476
Contract Changes	583
Total	322,059
Budget Committed 60.7%	


Expenditure Status

Paid	316,507
Total	316,507
Budget Expended 59.6%	

Progress



Funding Status




Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Loma Backflow	Apr-25	Mar-26																	
			Planning & Design			DSA & Bid Award			Construction & Closeout										



PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Planning PROJECT NUMBER: 9308 PROJECT BUNDLE: N/A PROJECT DELIVERY: SITE LOCATION: 10355 Loma Ln., Spring Valley, CA 91977	Parking lot and student pick-up and drop-off improvements to enhance safety and improve site traffic circulation.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: TBD	CONTRACTOR: TBD INSPECTOR: TBD
PROJECT FINANCIALS	


Summary Status			
Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	715,918	111,147	31,610
Hard Cost	2,148,514	-	-
Contingency	530,035	-	-
Total	3,394,467	111,147	31,610
Budgeted Hard Cost 63.3%			



Budget Status	
Initial Amount	3,394,467
Approved Changes	-
Pending Changes	-
Total	3,394,467
Budgeted Contingency 15.6%	

Committed Status	
Initial Contracted AMT	111,695
Contract Changes	(547) -0.5%
Total	111,147
Budget Committed 3.3%	

Expenditure Status	
Paid	31,610
Total	31,610
Budget Expended 0.9%	




Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Loma Parking Lot Improvements	Jul-25	Jan-28																	
			Planning & Design			DSA & Bid Award			Construction & Closeout										





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Planning PROJECT NUMBER: 9309 PROJECT BUNDLE: N/A PROJECT DELIVERY: SITE LOCATION: 4354 Conrad Dr., La Mesa, CA 91941	Improvements to the parking lot and student pick-up and drop-off areas to enhance safety and optimize site traffic circulation.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: TBD	CONTRACTOR: TBD INSPECTOR: TBD
PROJECT FINANCIALS	


Summary Status			
Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	946,507	331,557	31,557
Hard Cost	2,900,000	-	-
Contingency	653,493	-	-
Total	4,500,000	331,557	31,557
Budgeted Hard Cost 64.4%			



Budget Status	
Initial Amount	4,500,000
Approved Changes	-
Pending Changes	-
Total	4,500,000
Budgeted Contingency 14.5%	

Committed Status	
Initial Contracted AMT	30,307
Contract Changes	301,250 90.9%
Total	331,557
Budget Committed 7.4%	

Expenditure Status	
Paid	24,757
In Process for PMT	6,800
Total	31,557
Budget Expended 0.7%	



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Murdock Parking Lot Improvements	Jul-25	Jan-28																	
Planning & Design										DSA & Bid Award					Construction & Closeout				







PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Planning PROJECT NUMBER: 9008 PROJECT BUNDLE: N/A PROJECT DELIVERY: SITE LOCATION: Districtwide	Signage improvements related to room and building numbering districtwide.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: Mosher Drew, Studio WC	CONTRACTOR: TBD INSPECTOR: TBD
PROJECT FINANCIALS	

Summary Status			
Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	182,281	172,200	-
Hard Cost	1,017,719	-	-
Contingency	-	-	-
Total	1,200,000	172,200	-
Budgeted Hard Cost 84.8%			

Budget Status	
Initial Amount	1,200,000
Approved Changes	-
Pending Changes	-
Total	1,200,000
Budgeted Contingency 0.0%	

Committed Status	
Initial Contracted AMT	172,200
Contract Changes	- 0.0%
Total	172,200
Budget Committed 14.4%	

Expenditure Status	
Paid	-
Total	-
Budget Expended 0.0%	



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
DistrictWide Signage	Jun-26	Aug-28																	
			Planning & Design					DSA & Bid Award					Construction & Closeout						





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Construction PROJECT NUMBER: 9008 PROJECT BUNDLE: N/A PROJECT DELIVERY: SITE LOCATION: Districtwide	Districtwide plumbing upgrades.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: N/A	CONTRACTOR: Amer-Mex Plumbing, Inc. INSPECTOR: N/A
PROJECT FINANCIALS	

Summary Status

Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	-	-	-
Hard Cost	649,421	590,398	-
Contingency	-	-	-
Total	649,421	590,398	-
Budgeted Hard Cost 100.0%			

Budget Status

Initial Amount	599,421
Approved Changes	-
Pending Changes	-
Total	599,421
Budgeted Contingency 0.0%	


Committed Status

Initial Contracted AMT	-
Contract Changes	- n/a
Total	-
Budget Committed 90.9%	


Expenditure Status

Paid	-
Total	-
Budget Expended 0.0%	

Progress



Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Districtwide Plumbing Phase 2	Aug-25	Nov-26																	
			Planning & Design							DSA & Bid Award				Construction & Closeout					






PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Planning PROJECT NUMBER: 9316 PROJECT BUNDLE: N/A PROJECT DELIVERY: SITE LOCATION: 3131 Barcelona St., Spr Valley, CA 91977	Demolition of existing playground equipment, installation of new play structures, and playground surface overlay installation.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: TBD	CONTRACTOR: TBD INSPECTOR: TBD
PROJECT FINANCIALS	


Summary Status			
Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	149,234	-	-
Hard Cost	532,980	-	-
Contingency	106,596	-	-
Total	788,810	-	-
Budgeted Hard Cost 67.6%			

Budget Status	
Initial Amount	788,810
Pending Changes	-
Total	788,810
Budgeted Contingency 13.5%	



Committed Status
 No Commitments to report.
 Project is budgeted to start in FY 26-27.

Expended Status
 No Expenditures to report.




Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28	
Highlands Playground	Dec-26	Jun-28																		
			Planning & Design					DSA & Bid Award					Construction & Closeout							





PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Planning PROJECT NUMBER: 9315 PROJECT BUNDLE: N/A PROJECT DELIVERY: SITE LOCATION: 519 La Presa Ave., Spr Valley, CA 91977	Demolition of existing playground equipment, installation of new play structures, and playground surface overlay installation.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: TBD	CONTRACTOR: TBD INSPECTOR: TBD
PROJECT FINANCIALS	


Summary Status			
Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	149,234	-	-
Hard Cost	532,980	-	-
Contingency	106,596	-	-
Total	788,810	-	-
Budgeted Hard Cost 67.6%			



Budget Status	
Initial Amount	788,810
Pending Changes	-
Total	788,810
Budgeted Contingency 13.5%	

Committed Status
No Commitments to report.
Project is budgeted to start in FY 26-27.

Expended Status
No Expenditures to report.



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
La Presa Playground	Dec-26	Jun-28																	





Maryland Ave. Elementary School

New Playground

Rendering

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Planning PROJECT NUMBER: 9313 PROJECT BUNDLE: N/A PROJECT DELIVERY: SITE LOCATION: 5400 Maryland Ave., La Mesa, CA 91942	Demolition of existing playground equipment, installation of new play structures, and playground surface overlay installation.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: TBD	CONTRACTOR: TBD INSPECTOR: TBD
PROJECT FINANCIALS	


Summary Status

Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	149,234	-	-
Hard Cost	532,980	-	-
Contingency	106,596	-	-
Total	788,810	-	-
Budgeted Hard Cost 67.6%			

Budget Status

Initial Amount	788,810
Pending Changes	-
Total	788,810
Budgeted Contingency 13.5%	

Progress




Committed Status

No Commitments to report.
Project is budgeted to start in FY 26-27.

Expended Status

No Expenditures to report.

Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Maryland Ave. Playground	Dec-26	Jun-28																	
			Planning & Design			DSA & Bid Award			Construction & Closeout										





Northmont Elementary School

New Playground

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Planning PROJECT NUMBER: 9314 PROJECT BUNDLE: N/A PROJECT DELIVERY: SITE LOCATION: 9405 Gregory St., La Mesa, CA 91942	Demolition of existing playground equipment, installation of new play structures, and playground surface overlay installation.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: TBD	CONTRACTOR: TBD INSPECTOR: TBD
PROJECT FINANCIALS	


Summary Status

Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	149,234	-	-
Hard Cost	532,980	-	-
Contingency	106,596	-	-
Total	788,810	-	-
Budgeted Hard Cost 67.6%			

Budget Status

Initial Amount	788,810
Pending Changes	-
Total	788,810
Budgeted Contingency 13.5%	

Progress




Committed Status

No Commitments to report.
Project is budgeted to start in FY 26-27.

Expended Status

No Expenditures to report.

Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Northmont Playground	Dec-26	Jun-28																	





Rolando Elementary School

New Playground

Rendering

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Planning PROJECT NUMBER: 9317 PROJECT BUNDLE: N/A PROJECT DELIVERY: SITE LOCATION: 6925 Tower St., La Mesa, CA 91942	Demolition of existing playground equipment, installation of new play structures, and playground surface overlay installation.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: TBD	CONTRACTOR: TBD INSPECTOR: TBD
PROJECT FINANCIALS	


Summary Status

Description	Budgeted	Committed	Expended
Site Cost	-	-	-
Soft Cost	149,234	-	-
Hard Cost	532,980	-	-
Contingency	106,596	-	-
Total	788,810	-	-
Budgeted Hard Cost 67.6%			

Budget Status

Initial Amount	788,810
Pending Changes	-
Total	788,810
Budgeted Contingency 13.5%	

Progress




Committed Status

No Commitments to report.
Project is budgeted to start in FY 26-27.

Expended Status

No Expenditures to report.

Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Rolando Playground	Dec-26	Jun-28																	





Kempton Literacy Academy

New Shade Structure

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Planning PROJECT NUMBER: 9312 PROJECT BUNDLE: N/A PROJECT DELIVERY: SITE LOCATION: 740 Kempton St., Spr Valley, CA 91977	Build and install new shade structure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: TBD	CONTRACTOR: TBD INSPECTOR: TBD
PROJECT FINANCIALS	


Summary Status

Description	Budgeted	Committed	Expended
Site Cost	1,500	-	-
Soft Cost	34,029	-	-
Hard Cost	104,458	-	-
Contingency	20,891	-	-
Total	160,878	-	-
Budgeted Hard Cost 64.9%			

Budget Status

Initial Amount	160,878
Pending Changes	-
Total	160,878
Budgeted Contingency 13.0%	

Progress




Committed Status

No Commitments to report.
Project is budgeted to start in FY 26-27.

Expended Status

No Expenditures to report.

Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Kempton Shade Structure	Oct-26	Aug-27																	





Murdock Elementary School

New Shade Structure

Rendering

PROJECT INFORMATION	PROJECT INFORMATION
PHASE/STATUS: Planning PROJECT NUMBER: 9311 PROJECT BUNDLE: N/A PROJECT DELIVERY: SITE LOCATION: 4354 Conrad Dr., La Mesa, CA 91941	Build and install new shade structure.
PROJECT TEAM	PROJECT TEAM
PROJECT MANAGER: Michael Van Dyk, LMSVSD ARCHITECT: TBD	CONTRACTOR: TBD INSPECTOR: TBD
PROJECT FINANCIALS	


Summary Status

Description	Budgeted	Committed	Expended
Site Cost	1,500	-	-
Soft Cost	34,029	-	-
Hard Cost	104,458	-	-
Contingency	20,891	-	-
Total	160,878	-	-
Budgeted Hard Cost 64.9%			

Budget Status

Initial Amount	160,878
Pending Changes	-
Total	160,878
Budgeted Contingency 13.0%	

Progress




Committed Status

No Commitments to report.
Project is budgeted to start in FY 26-27.

Expended Status

No Expenditures to report.

Funding Status



Project	Start	End	Jul-24	Oct-24	Jan-25	Apr-25	Jul-25	Oct-25	Jan-26	Apr-26	Jul-26	Oct-26	Jan-27	Apr-27	Jul-27	Oct-27	Jan-28	Apr-28	Jul-28
Murdock Shade Structure	Oct-26	Aug-27																	
			Planning & Design			DSA & Bid Award			Construction & Closeout										

