Measure V

CBOC Program Update and Financials

REPORTING PERIOD: February 2025 – June 2025





TABLE OF CONTENTS

Table of Contents	1
Bond Program Management - Overview	2
Program Budget Summary	3
Program Schedule (Roll-up)	4
Bundle A	
La Mesa Arts Academy (Entry Improvements) Project Overview	5
Parkway (Entry Improvement) Project Overview	6
Steam Academy (Entry Improvements) Project Overview	7
Steam Academy Slope Stabilization Project Overview	8
Spring Valley Academy (Entry Improvements) Project Overview	9
Bundle B	
Operations Center (Site Improvements) Project Overview	10
Spring Valley Academy (Site Improvements) Project Overview	11
Casa de Oro (Site Improvements) Project Overview	12
Highlands Elementary (Site Improvements) Project Overview	13
Loma Elementary (Site Improvements) Project Overview	14
Murdock (Site Improvements) Project Overview	15
Sweetwater Springs (Site Improvements) Project Overview	16
Bundle C	
Dale Elementary (Site Improvements) Project Overview	17
La Mesa Arts Academy (Site Improvements) Project Overview	18
Lemon Elementary (Site Improvements) Project Overview	19
Maryland Elementary (Site Improvements) Project Overview	20
Rolando Elementary (Site Improvements) Project Overview	21
Bundle D	
Avondale Elementary (Site Improvements) Project Overview	22
Bancroft Elementary (Site Improvements) Project Overview	23
Kempton Elementary (Site Improvements) Project Overview	24
La Presa Elementary (Site Improvements) Project Overview	25
Rancho Elementary (Site Improvements) Project Overview	26
STEAM Academy Phase I (Site Improvements) Project Overview	27
STEAM Academy Phase II Upper Fields Project Overview	28
Bundle E	
Fletcher Hills Elementary (Site Improvements) Project Overview	29
Murray Manor Elementary (Site Improvements) Project Overview	30
Northmont Elementary (Site Improvements) Project Overview	31
Parkway (Site Improvements) Project Overview	32
Other District Sites	
Playgrounds Project Overview	33
Loma Fire Main Backflow Preventer Project Overview	34
Loma Parking Lot Project Overview	35
Murdock Parking Lot Project Overview	36

LA MESA-SPRING VALLEY SCHOOLS

Measure V Bond Program



Overview

This report covers the period from **February 28, 2025** through **June 30, 2025**.

Highlights of Activity During This Period

- The Citizens' Bond Oversight Committee meeting was held on May 14, 2025, at Bancroft Elementary School. Committee members toured the site with staff to view recently purchased classroom furniture. While not funded by Measure V, this furniture is representative of the District Standard for those grade levels.
- On June 10, 2025, the La Mesa–Spring Valley School Board adopted an updated budget for Measure V.
- Parkway's new Administration Building was occupied and construction began on the classroom modernization scope of work in building three.
- Construction began on the STEAM Upper Field Project.
- Construction began on the Loma Fire Main Backflow Preventer Replacement Project.

Projects in Programming and Design

- Infrastructure Scope: Site Signage and Irrigation Controls
- Playground Improvements: Updated turf surfacing for ADA compliance
- Loma Elementary Parking Lot Improvements
- Murdock Elementary Parking Lot Improvements
- Education Center Improvements (currently on hold)

Projects in Construction

- La Mesa Dale Elementary Site Improvements
- Parkway Classroom Modernization Project
- Maryland Avenue Elementary, Lemon Avenue Elementary, and La Mesa Arts Academy: Site security, ADA improvements, and select site modernization
- STEAM Upper Field (STEAM Site Improvements Phase 2)
- Loma Fire Main Backflow Preventer Replacement Project

LA MESA-SPRING VALLEY SCHOOLS Measure V Bond Program





Program Budget Report - June 30, 2025

Project Name	Original Budget	Current Budget	Budget Changes	Committed Costs	Expenditures	Remaining Budget	% Committed
Elementary Schools					·		
Avondale Site Improvements	\$2,640,853.53	\$2,168,977.60	(\$471,875.93)	\$2,137,948.34	\$2,109,790.75	\$31,029.26	98.57%
Bancroft Site Improvements	\$1,893,596.29	\$2,327,829.16	\$434,232.87	\$2,278,740.64	\$2,267,987.94	\$49,088.52	97.89%
Casa de Oro Site Improvements	\$4,121,685.39	\$3,684,236.87	(\$437,448.52)	\$3,675,187.18	\$3,643,257.18	\$9,049.69	99.75%
Fletcher Hills Elementary School	\$4,142,269.06	\$5,265,479.86	\$1,123,210.80	\$5,146,072.86	\$4,663,775.53	\$119,407.00	97.73%
Highlands Elementary Site Improvements	\$1,602,953.80	\$1,651,531,58	\$48.577.78	\$1,612,298.95	\$1,578,689.95	\$39,232.63	97.62%
Kempton Site Improvements	\$2,676,367.30	\$2,817,162.12	\$140,794.82	\$2,757,239.62	\$2,751,529.11	\$59,922.50	97.87%
La Mesa Dale Site Improvements	\$8,497,137.87	\$9,653,280.07	\$1,156,142.20	\$8,515,603.24	\$8,080,770.60	\$1,137,676.83	88.21%
La Presa Site Improvements	\$4,987,447.34	\$3,977,808.71	(\$1,009,638.63)	\$3,826,980.57	\$3,786,250.19	\$150.828.14	96.21%
Lemon Avenue Site Improvements	\$1,751,735.70	\$2,157,538.31	\$405,802.61	\$1,609,307.83	\$1,441,004.18	\$548,230.48	74.59%
Loma Elementary Site Improvements	\$782,071.17	\$1,248,484.75	\$466,413.58	\$1,234,024.24	\$1,208,219.24	\$14,460.51	98.84%
Loma Fire Main Backflow Preventor Project	* · · · · · · · · · · · · · · · · · · ·	\$530.701.32	\$530.701.32	\$307,628.88	\$36,941.38	\$223,072.44	57.97%
Loma Parking Lot Improvements		\$3,394,466.98	\$3,394,466.98	*****	¥,	\$3,394,466.98	0.00%
Maryland Avenue Site Improvements	\$1,584,913.59	\$1,539,319.10	(\$45,594.49)	\$1,406,507.43	\$1,355,626.00	\$132,811.67	91.37%
Murdock Site Improvements	\$1,659,839.77	\$2,423,103.81	\$763,264.04	\$2,400,698.73	\$2,378,032.73	\$22,405.08	99.08%
Murdock Parking Lot Improvements	ψ.,σσσ,σσσ	\$4,500,000.00	\$4.500.000.00	\$12.800.00	\$2,0.0,002.70	\$4,487,200.00	0.28%
Murray Manor Site Improvements	\$2,273,753.02	\$2,733,753.02	\$460,000.00	\$2,634,585.03	\$2,447,490.43	\$99,167.99	96.37%
Northmont Site Improvements	\$5,408,296.52	\$4,476,170.54	(\$932,125.98)	\$4,409,711.47	\$4,005,517.11	\$66.459.07	98.52%
Rancho Site Improvements	\$2,001,411.81	\$2,116,350.66	\$114,938.85	\$2,036,023.14	\$2,031,659.94	\$80,327.52	96.20%
Rolando Site Improvements	\$2,755,932.66	\$4,380,338.17	\$1,624,405.51	\$4,063,936.23	\$3,771,412.55	\$316,401.94	92.78%
Sweetwater Springs Site Improvements	\$5,629,939.77	\$2,488,261.57	(\$3,141,678.20)	\$2,447,280.31	\$2,407,615.65	\$40,981.26	98.35%
Middle Schools	ψο,ο2ο,οσο.77	ΨΣ, 100,201.07	(\$0,111,010.20)	ΨΣ, 111,200.01	ΨΣ, 101,010.00	Ψ10,001.20	00.0070
Parkway Middle School Entrance Modernizations	\$628,359,69	\$665.153.51	\$36,793,82	\$665,153.51	\$665,153,51	\$0.00	100.00%
Parkway Middle School Improvements	\$16.669.083.19	\$20.016.144.74	\$3.347.061.55	\$18.575.615.47	\$16.030.150.36	\$1,440,529.27	92.80%
La Mesa Arts Academy Entrance Modernizations	\$628,359.70	\$1,039,781.32	\$411,421.62	\$1,039,781.32	\$1,039,781.32	\$0.00	100.00%
La Mesa Arts Academy Site Improvements	\$5,568,238.99	\$3,589,258.38	(\$1,978,980.61)	\$3,196,487.72	\$2,862,184.82	\$392,770.66	89.06%
Spring Valley Academy Entrance Modernizations	\$628,359.69	\$760,549.93	\$132,190.24	\$760,549.93	\$760,549.93	\$0.00	100.00%
Spring Valley Academy Site Improvements	\$3,389,591.21	\$3,049,949.21	(\$339,642.00)	\$2,984,122.75	\$2,933,316.70	\$65,826.46	97.84%
STEAM Academy Entrance	\$628.359.69	\$1,473,233.18	\$844,873.49	\$1,473,233.18	\$1,473,233.18	\$0.00	100.00%
STEAM Academy Site Improvements	\$4,621,369.51	\$5,430,411,53	\$809,042.02	\$5,365,989.35	\$5,330,020.94	\$64.422.18	98.81%
<u> </u>	\$4,021,309.51	, ,		. , ,		\$683,566.67	83.69%
STEAM Upper Fields		\$4,190,816.51	\$4,190,816.51	\$3,507,249.84	\$817,160.55	\$083,300.07	83.09%
Other District Sites							
STEAM Slope Stabilization	\$6,606,524.75	\$2,370,024.19	(\$4,236,500.56)	\$2,370,024.19	\$2,370,024.19	\$0.00	100.00%
Infrastructure Repairs - Districtwide	\$6,443,178.98	\$2,156,897.98	(\$4,286,281.00)	\$1,038,042.49	\$972,861.92	\$1,118,855.49	48.13%
Playground Improvements		\$6,973,731.93	\$6,973,731.93	\$4,317,408.45	\$3,572,472.48	\$2,656,323.48	61.91%
Energy Efficiency Projects - Districtwide	\$10,371,056.42	\$10,371,056.42	\$0.00	\$10,371,056.42	\$10,371,056.42	\$0.00	100.00%
Security Fencing		\$773,389.36	\$773,389.36	\$773,389.36	\$773,389.36	\$0.00	100.00%
Operations Center							
Operations Center Trailer Demolition	\$65,252.63	\$150,732.64	\$85,480.01	\$150,732.64	\$150,732.64	\$0.00	100.00%
Portable Building	\$329,545.99	\$92,655.75	(\$236,890.24)	\$92,655.75	\$92,655.75	\$0.00	100.00%
Operations Center Site Improvements	\$1,908,207.11	\$2,817,155.23	\$908,948.12	\$2,817,154.82	\$2,683,416.75	\$0.41	100.00%
Education Service Center							
Education Center Site Improvements	\$6,248,616.17	\$61,250.00	(\$6,187,366.17)	\$53,799.62	\$53,799.62	\$7,450.38	87.84%
Program Common Costs & Contingencies			<u> </u>				
Program Administration	\$9,855,691.69	\$7,560,922.64	(\$2,294,769.05)	\$3,696,909.45	\$3,576,259.08	\$3,864,013.19	48.89%
Program Contingency	\$3,000,000.00	\$2,087,752.33	(\$912,247.67)	\$0.00	\$0.00	\$2,087,752.33	0.00%
Program Reserve	\$4,000,000.00	\$1,752,868.75	(\$2,247,131.25)	\$0.00	\$0.00	\$1,752,868.75	0.00%
Duranian Tatala	\$400 000 000 C	6440.040.500.50	64.040.500.50	\$44F 704 000 05	6400 400 700 00	POE 450 500 50	00.450/
Program Totals	\$136,000,000.00	\$140,918,529.73	\$4,918,529.73	\$115,761,930.95	\$106,493,789.98	\$25,156,598.78	82.15%

Definitions:
Original Budget: initial planned budget for project
Current Budget: initial planned budget for project
Current Budget: includes only changes approved by LMSV Board, not contemplated or potential changes
Budget changes: total Board approved budget changes to date
Committed Costs: bold of excelled contexts or commitments to date

Expenditures: total of approved and issued payments to date Budget Remaining: Current Budget minus Committed Costs Gray: completed project

