



STEAM ACADEMY

ENTRY IMPROVEMENTS

PROJECT INFORMATION		PROJECT TEAM		PROJECT SCOPE Current scope to include pole signage, landscaping, hardscaping, marquee signage, and/or other general entrance improvements with the goal of ensuring the campus entry is safe and welcoming while honoring the architectural integrity and style of the existing buildings.
PHASE/STATUS	Closeout	PROJECT MGR.	Paul Cristilli (Kitchell)	
PROJECT NUMBER	9408	ARCHITECT	Mosher-Drew	
PROJECT BUNDLE	A	CONTRACTOR	Balfour Beatty	
PROJECT DELIVERY	Lease-Lease Back	INSPECTOR	QCCI	
SITE LOCATION	Online Map Link			

PROJECT FINANCIALS			
PROGRAM FUND	136,424,117	PROJECT COMMITMENTS	-
PROJECT BUDGET	782,875	% COMMITTED	-
		COST TO DATE	793,634
		REMAINING BUDGET	-

